

Harrison Elem. Weekly Blitz: June 5th, 2020



Harrison Elementary: In Area A, the gym and mezzanine bearing walls are complete and the mezzanine steel is being set. In Area B, the 2nd floor bearing walls are rising to the roof level, the 2nd floor concrete slabs have been poured, and framing for the 1st floor interior walls has commenced. In-wall and above ceiling MEP rough-in continues in both Areas.



Crosby Elem. Weekly Blitz: June 5th, 2020



Crosby Elementary: In Area A, the stage bearing walls continue to rise and the gym is ready for steel to begin next week. In Area B, metal decking has been laid on the South half of the 2nd floor, and prep for the concrete slab at the North half continues. In-wall and above ceiling MEP rough-in continues in both Areas.



Miami Whitewater Weekly Blitz: June 5th, 2020



Miami Whitewater Elementary: In Area B, the North half of the bearing walls are complete and the 2nd floor steel is being set. Metal decking has been laid on the South half of the 2nd floor and prep for the upcoming elevated concrete slab pour continues. In-wall and above ceiling MEP rough-in continues in both Areas.



Junior High Weekly Blitz: June 5th, 2020



Harrison Junior High: In Area A, bearing walls continue to rise along with MEP rough-in for the academic wing, and structural steel sequence #1 has begun. In Area B, the East half of the concrete slab on grade was poured this week and slab prep has begun in Area C. Foundation block also continues in Area C.



