

Harrison Elem. Weekly Blitz: September 25th, 2020



Harrison Elementary: In Area A, the interior drywall walls have been framed in the art room and administration area while the interior block walls are being built at the stage. The 2nd floor's drywall is being finished and painted in the Area B academic wing. On the exterior, Brick is being laid on the South wall of Area B and landscaping is being finished by the pond. MEP rough-in continues in both Areas.



Crosby Elem. Weekly Blitz: September 25th, 2020



Crosby Elementary: In Area B, drywall is being hung on the 2nd floor and interior CMU block walls are being laid around the restrooms on the 2nd floor. In Area A, the kitchen, mechanical room, and stage roof has been installed while steel is being erected in the administration area. Brick is being laid on the North and East wall of Area B. In-wall and above ceiling MEP rough-in continues in both Areas.



Miami Whitewater Weekly Blitz: September 25th, 2020



Miami Whitewater Elementary: Metal roof decking has been installed and detailed in the kitchen, mechanical room, administration, and art room. In Area B, the interior walls on the 2nd floor have been framed as the 1st floor preps for drywall next week. Brick continues on the East wall of Area B. Above ceiling MEP rough-in continues in both Areas.



Junior High Weekly Blitz: September 25th, 2020



Harrison Junior High: Bearing block walls continue to rise in Areas A and C while roof steel is being set on the 2nd floor of Area B. Concrete work has shifted from the courtyard to the bus lot sidewalks. In-wall and above ceiling MEP rough-in continues in all Areas and the last DOAS unit has been set in the building.



Junior High School Floor Plans

