

Harrison Elem. Weekly Blitz: November 13th, 2020



Harrison Elementary: Painting begins in the administration wing as the drywall finishing has been completed. In Area B, bathroom fixtures are being set and the classroom cabinets are installed. Window installation continues in Area B and metal gutters are being installed along the roof. Brick is complete along the North wall of Area A and all brick will be complete next week. Stone for the asphalt is being laid in the bus lot.



Crosby Elem. Weekly Blitz: November 13th, 2020



Crosby Elementary: The 2nd floor of the Area B academic wing has been painted and the ceiling grid is being installed. Classroom cabinet installation has started on the 1st floor. The administration area drywall has been hung and drywall finishing has begun. Brick is being laid along the admin roof and the concrete sidewalks are complete along the bus lot. Overhead MEP rough-in continues in both Areas.



Miami Whitewater Weekly Blitz: November 13th, 2020



Miami Whitewater Elementary: The interior block walls are complete in Area A and brick work is continuing along the East wall of Area B. Drywall is being hung in the administration wing and art room. In Area B, ceiling grid and light installation continues on the 1st floor while the 2nd floor is being primed and painted. Overhead MEP rough-in continues in both Areas.



Junior High Weekly Blitz: November 13th, 2020



Harrison Junior High: Roof steel erection is complete above the auxiliary gym while roof installation continues over Areas A & B. Block walls are complete at the main gym and continue to rise in the administration wing. The interior drywall walls are being framed on the 3rd floor of Area A and 2nd floor of Area B. In-wall and above ceiling MEP rough-in continues in all Areas. Brick work has begun in the courtyard!



Junior High School Floor Plans

