

Harrison Elem. Weekly Blitz: November 20th, 2020



Harrison Elementary: In Area A, the administration wing is being painted and ceiling grid installation has begun. Classroom cabinets, windows, and bathroom fixture installation continues throughout Area B. Metal gutters are being installed along the roof while steel has been set for the main entrance canopy. A major project milestone was reached with all 3 sites now having the base coat of asphalt down!



Crosby Elem. Weekly Blitz: November 20th, 2020



Crosby Elementary: Ceiling grid, classroom cabinets, and window installation continues throughout Area B. In Area A, the administration wing drywall is being finishing and the gym soffits are being framed and hung. Brick has been completed around the gym walls. A major project milestone was reached with all 3 sites now having the base coat of asphalt down!



Miami Whitewater Weekly Blitz: November 20th, 2020



Miami Whitewater Elementary: Drywall finishing in the administration wing has been completed and the walls are being primed and painted. In Area B, classroom cabinets are being installed on the 1st floor while ceiling grid installation has started on the 2nd floor. Brick work is continuing along the North and East walls of Area B. Overhead MEP rough-in continues.



Junior High Weekly Blitz: November 20th, 2020



Harrison Junior High: Roof steel has been erected above the main gym while roof installation continues over the academic wing. Bearing block walls in the administration wing will be completed this week and brick continues to be laid in the courtyard. The interior walls are framed up on the 3rd floor of Area A and 2nd floor of Area B. In-wall and above ceiling MEP rough-in continues in all Areas.



