

Harrison Elem. Weekly Blitz: January 1st, 2021



Harrison Elementary: The cabinets have been installed in the admin rooms in Area A. In the academic wing, the ceiling pads are being dropped in place on the 1st floor and doors are being hung. Soft flooring installation continues throughout the classrooms and the kitchen while painting continues across the school. The exterior sidewalks are being poured in between the new and existing school.



Crosby Elem. Weekly Blitz: January 1st, 2021



Crosby Elementary: In Area A, the cabinets and ceiling grid are being installed in the administration wing while the gym, stage, and kitchen painting continues. The main entrance canopy steel is complete and roofing has begun. Interior window trim pieces are being installed in Area B. The walk-in cooler and freezer has been built in the kitchen.



Miami Whitewater Weekly Blitz: January 1st, 2021



Miami Whitewater Elementary: Painting continues in the gym, student dining, and stage while the ceiling grid is installed in the kitchen. The walk-in cooler and freezer has been built in the kitchen. Cabinet installation is complete in Area B and moving to the administration wing. Brick and metal gutter work continues along the Area B walls. Exterior light poles have been installed at the Miami Whitewater / Junior High Campus.




Junior High Weekly Blitz: January 1st, 2021



Harrison Junior High: Roof installation continues above the gyms and admin area while brick continues along the North wall of Areas A. Drywall is being hung on the 3rd floor of Area A and being finished on the 1st floor. Painting and ceiling grid installation continues on the 2nd floor. Exterior light poles have been installed at the Miami Whitewater / Junior High Campus.



Elementary School Floor Plans



Junior High School Floor Plans

